Name of Work: Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Detailed Measurements

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.								
Vide premeasurement page no. 01					**1.31**	**Cum**	**332.34**	**433.70**
KSRB 2-4 : Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications.								
Vide premeasurement page no. 02					**42.48**	**Cum**	**400.18**	**17001.48**
KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15								
Vide premeasurement page no. 03					**0.26**	**Cum**	**2240.84**	**584.86**

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Scanned with CamScanner

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Discription of Item	No	Length	Breadth	Depth	Qty	Unit
KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications. (P.No-13,I No-4.11)						
Burial Ground Plinth Concrete on SSM Foundation						
Gym Equipments						
	13	0.60	0.60	0.60	1.04	
				Present Qty	**1.04**	**Cum**

At Rs.6371.66/Cum=1.04*6371.66=6652.01

23/3/2024

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Scanned with CamScanner

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Item No	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
60	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete						
	Burial Ground						
	Abbigere Park						
	Ch: 0.00m to 30.00m	1	30.00			30.00	
	Ch: 30.00m to 60.00m	1	22.10			22.10	
						52.10	m
						116.00	**Nos**
					Present Qty	**116.00**	**Nos**
	At Rs.331.78/Nos=116.00*331.78=38486.48						

23/3/2015

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Scanned with CamScanner

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Sl No	Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
61	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.						
	Burial Ground						
	Abbigere Park						
	Ch: 0.00m to 30.00m	1	30.00		0.30	9.00	
	Ch: 30.00m to 60.00m	1	22.10		0.30	6.63	
						15.63	Sqm
					Present Qty	15.63	Sqm
	At Rs.63.60/Sqm=15.63*63.60=994.07						

25/3/2021

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Scanned with CamScanner

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Sl No	Description of Item	No	Length	Avg Breadth	Depth	Qty	Unit
1C	Supply & fixing of Elliptical Cross Trainer. All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat and backrest is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 845 MM x 865 MM x 1710 MM . Capacity 1 person. Inclusive of All Taxes and Transportation Charges (Data approved rate)						
	Shettyhalli Burial Ground						
	Abbigere Park	1				1.00	Nos
						1.00	**Nos**
					Present Qty	**1.00**	**Nos**
	At Rs.175000/Nos=1.00*175000=175000.00						

25/8/2021

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Scanned with CamScann

...ettyhalli Burial Ground in S.No.55,56 and Deep land ward
No12 C Category

Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
Supply & fixing of Rider : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers for contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 910 MM x 655 MM x 1210 MM . Capacity 1 person. Inclusive of All Taxes and Transportation Charges						
ettyhalli Burial Ground						
bigere Park	2					
					2.00	
					2.00	**Nos**
				Present Qty	**2.00**	**Nos**
At Rs.225000/No's=2.00*48800.00=225000.00						

25/3/2021

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

Scanned with CamScanner

me of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
ving and Installation of a 2 person air skier machine : Size - 113 X 50 X 133 CM, that consists of 2 arms with high grade fullfoot moulded foot rests made of high grade LLDPE which is attached to a monolithic large arc tube central pillar without convex sides & minimal deformation which are ergonomically curved to provide a pleasing aesthetic look with an OD of 90 mm, the wall thickness is min 3 mm & has a 8mm thick, 40cm gusset support. The arms are limited in movement as per international safety norms by the use of safe stopper [limiter]. All fasteners to be of 304 stainless, Torx Anti Vandal Fasteners, All nuts enclosed in Polyamide with Vandal Caps. Finishing to be Metalized / Plasma zinc injection + Dupont/Alexta outdoor ne color powder electrostatic coating. Safe Zone : 410 X 350 CM. Inclusive of All Taxes and nsportation Charges						
ettyhalli Burial Ground						
Bhgeere Park	1				1.00	
					1.00	Nos
				Present Qty	1.00	Nos
At Rs.244362/No's=1.00*244362=244362.00						

25/3/2024

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Scanned with CamScanner

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
Fixing and Installation of an Aero Walker: Size - 144 X 50 X 133 CM, that consists of 2 arms with high grade fullfoot moulded foot rests made of high grade LLDPE which is attached to two central pillars which are ergonomically curved monolithic arc tubes iwth minimal deformation to provide a pleasing aesthetic look with an OD of 89 mm, the wall thickness is min 3 mm & has a 8mm thick, 40cm gusset support. The arms are limited in movement as per international safety norms by the use of safe stopper [limiter]. The systems has 3mm Endu-Rubber handles with aluminum cap locking anti vandal system. All fasteners to be of 304 stainless, Torx Anti Vandal Fasteners, All nuts enclosed in Polyamide Anti Vandal Caps. Finishing to be Metalized / Plasma zinc injection + Dupont/Alexta outdoor use color powder electrostatic coating. Safe Zone : 450 X 350 CM. Inclusive of All Taxes and Transportation Charges						
Shettyhalli Burial Ground						
Abbigere Park	1					
					1.00	
					1.00	Nos
At Rs.251349/No's=1.00*251349=251349.00				**Present Qty**	1.00	Nos

25/3/2014

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divison
BENGALURU-560 010

Scanned with CamScann

Name of Work :Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Discription of Item	No	Length	Avg Breadth	Depth	Qty	Unit
Supply & fixing of Pull Down Challenger : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied to all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat and backrest is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 2570 MM x 840 MM x 2200 MM . Capacity 2 persons. Inclusive of All Taxes and Transportation Charges						
Shettyhalli Burial Ground						
Abbigere Park	1				1.00	
					1.00	**Nos**
				Present Qty	**1.00**	**Nos**
				At Rs.296000/No's=1.00*296000=	**296000.00**	
				Sub Total	**3035685.38**	
				KRIDL Charges	**333925.39**	
				Grand Total	**3369610.77**	

25/3/2021

Assistant Engineer
Project division,Dasrahalli
BBMP Bangalore

Asst. Executive Engineer,
Project division,Dasrahalli
BBMP Bangalore

ASSISTANT EXECUTIVE ENGINEER
KRIDL, BBMP Dasarahalli Sub -Divisio
BENGALURU-560 024

Scanned with CamScanner